

FM200 Maintenance Report

CM – Corrective Maintenance

Baghdad

مصرف الجنوب الإسلامي

Project Name	FM200 Maintenance Services
Client / Beneficiary	مصرف الجنوب الإسلامي Al Janoob Islamic Bank
Contractor	شركة السنایا العربية للبرمجيات و تكنولوجيا المعلومات و الاستشارات الهندسية و الخدمات العامة المحدودة
Type Of Report	PM – Preventive Maintenance Report ☐ CM – Corrective Maintenance Report ☒ New Installation ☐
Facility Location :	Baghdad ☒
Report Ref#	CM-JIB-2026-001
Report Date	27-Apr-26
Prepared by	Hussein Ahmed Fadhil Chief Technology Officer

Contents

1. Introduction & Scope of Work	3
2. Fire Alarm & Suppression System (FM200)	3
3. Additional Comments & Report Summary	4
4. Contractor Certification & Client Acceptance	5



1. Introduction & Scope of Work

This document outlines the mandatory **CM – Corrective Maintenance** procedures executed by Al-Sanaya Al-Arabia for Software and Information Technology engineering team for FM200 located at JIB **Baghdad**. Site On **27-Apr-26** Our team arrived at **Baghdad** Site to conduct a comprehensive system health check and corrective actions. The primary objective of this mobilization is to ensure 100% FM200 availability and uptime 99.99%.

2. Fire Alarm & Suppression System (FM200)

Task	Status	Readings	Comment
Cylinder Pressure	Normal / OK ☒ Warning / Observation ☐ Critical / Failed ☐	Cylinder is Working Normal	Cylinder is Working Normal
Agent Weight/Liquid Level	Normal / OK ☒ Warning / Observation ☐ Critical / Failed ☐	50 KG Cylinder	50 KG Cylinder
Check control panel status	Normal / OK ☒ Warning / Observation ☐ Critical / Failed ☐	Normal ☒ Fault ☐	Control Panel is Normal, were cleaned from dust , re-wiring
Manual Release & Abort	Normal / OK ☒ Warning / Observation ☐ Critical / Failed ☐	Tested ☒ Fault ☐	Manual release is tested , re-located , re- wiring
Piping & Nozzle Check	Normal / OK ☒ Warning / Observation ☐ Critical / Failed ☐	Clean ☒ Secure ☐	Nozzle Checked
Detection Devices	Normal / OK ☒ Warning / Observation ☐ Critical / Failed ☐	Detectors is working	Smoke detectors is working , were cleaned from dust , re-wiring
Room Integrity Check	Normal / OK ☒ Warning / Observation ☐ Critical / Failed ☐	Everything is good	Checked

3. Additional Comments & Report Summary

Additional Comments & Report Summary & Recommendations :

- Control Panel were re-located to the new location based on JIB Recommendations
- New Wiring for Control Panel , Detectors
- New Power Cable (Input) from Control Panel
- Control Panel Cleaned
- Detectors Cleaned
- Manual Call points , Release , abort was cleaned
- 2x Battery Changed (12-9v) replaced with new
- Flash Sounder relocated , was cleaned
- New plastic Pipe , Conduit for Control Panel.

4. Contractor Certification & Client Acceptance

Contractor Statement : we certify that the equipment's listed above has been inspected and tested according to the manufacturers' specification.

Al-Sanaya Al-Arabia for Software and Information Technology	JIB – Al Janoob Islamic Bank مصرف الجنوب الإسلامي
Sign : 	Sign :
Name : Hussein Ahmed Fadhil	Name :
Title : Chief Technology Officer	Title :
Date : 27-04-2026	Date :