



Sentry Siren USA.

SR-MKZ-CCR

## Corrective Maintenance report

|                              |                                                                       |
|------------------------------|-----------------------------------------------------------------------|
| Project Name                 | Sentry Siren USA & Radio Control System Maintenance Contract          |
| Client / Beneficiary         | Basra Gas Company (BGC)                                               |
| Contractor                   | Digital Wall for Systems and Software Service and General Trading LLC |
| Type Of Report               | Corrective Maintenance                                                |
| Facility Location :          | SR-MKZ-CCR                                                            |
| Siren System Location/Zone : | CCR <input checked="" type="checkbox"/>                               |
| Siren ID Number              | SR-MKZ-CCR-3V8-H-B                                                    |
| Report Reference Number      | CM-SRV-2026-002                                                       |
| Report Date                  | 22-Apr-26                                                             |
| Prepared by                  | Hussein Ahmed Fadhil                                                  |



Table of Content

Contents

1. Introduction & Scope of Work .....3

2. Site & System Identification .....3

3. Battery & Charging System (Optima 34R RED TOP).....3

4. Function Test and Siren Activation.....4

5. Parts Consumption / Replacement Logs.....4

Additional Comments & Report Summary : .....5

6. Contractor Certification & Client Acceptance.....6

## 1. Introduction & Scope of Work

This document outlines the mandatory Corrective Maintenance procedures executed by Digital Wall engineering team for the Sentry Siren USA System located at the SR-MKZ-CCR facility.

On 22-Apr-26, the designated team, led by Engineer Aws Watheq Nateq and supported by technicians Aref Mohammed and Abd Ali Waleed, arrived at the CCR to conduct a comprehensive Corrective Activities. The primary objective of this mobilization is to ensure 100% siren readiness for emergency notification protocols, Verify Backup Integrity,

## 2. Site & System Identification

| Field Details          | Information / Data                                                                      |
|------------------------|-----------------------------------------------------------------------------------------|
| Facility               | SR-MKZ-CCR                                                                              |
| Siren Location / Area: | ER <input checked="" type="checkbox"/>                                                  |
| Siren Model:           | <input checked="" type="checkbox"/> 3V8-H-B                                             |
| Siren ID / Number:     | SR-MKZ-CCR-3V8-H-B                                                                      |
| Engineers :            | Aws Watheq Nateq                                                                        |
| Technicians :          | <ul style="list-style-type: none"> <li>Aref Mohammed</li> <li>Abd Ali Waleed</li> </ul> |
| Date Of Inspection :   | 22-Apr-26                                                                               |

## 3. Battery & Charging System (Optima 34R RED TOP)

| Task Description                                                                         | Status                              | Technical Reading                                                                                                                                                                                                                                |                |              |              |
|------------------------------------------------------------------------------------------|-------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|--------------|--------------|
| <b>Battery Health:</b> Inspect 34R batteries for swelling, leaks, or terminal corrosion. | <input checked="" type="checkbox"/> | Checked Old Battery State of Charger – SOC and State of Health SOH , with addition of 3 Batteries.                                                                                                                                               |                |              |              |
| <b>Voltage Check:</b> Measure individual battery voltage (Target: 12V+).                 | <input checked="" type="checkbox"/> | <b>Battery</b>                                                                                                                                                                                                                                   | <b>Voltage</b> | <b>SOC %</b> | <b>SOH %</b> |
|                                                                                          |                                     | Batt 1 : Old                                                                                                                                                                                                                                     | 12.79V         | 100%         | 89%          |
|                                                                                          |                                     | Batt 2 : New                                                                                                                                                                                                                                     | 10.7V          | 70%          | 40%          |
|                                                                                          |                                     | Batt 3 : New                                                                                                                                                                                                                                     | 11.2V          | 76%          | 32%          |
|                                                                                          |                                     | Batt 4 : New                                                                                                                                                                                                                                     | 10.3V          | 78%          | 31%          |
|                                                                                          |                                     | The low SOH readings on these new batteries are expected due to their time in storage. After the batteries undergo a few charging cycles within the system, the cells will be stimulated, and the SOH will return to its standard healthy state. |                |              |              |

|                                                                               |                                     |                                                                                                                                                                |
|-------------------------------------------------------------------------------|-------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------|
| NOCO Charger : Inspect LED status (Solid Green = Charged).                    | <input checked="" type="checkbox"/> | Old Charger :<br>2 Lines Were isolated and remaining 2 Lines are charging normally                                                                             |
|                                                                               |                                     | New Charger :<br>New NOCO Charger Added and inspect LED Status ( Solid Green = Charged ) , 1 Line Was Isolated and the Remaining 2 Lines are Charging Normally |
| Cleanliness: Clean battery terminals and apply anti-corrosion grease.         | <input checked="" type="checkbox"/> | All terminals were cleaned and tightened to specs and torque                                                                                                   |
| Battery Center :<br>Battery Centre Box with Batteries Package Full Inspection | <input checked="" type="checkbox"/> | Leakage found in battery Center Box , the Cause is holes in the bottom , Side of the box.                                                                      |

#### 4. Function Test and Siren Activation

| Task Description                                      | Status                              | Comments                                                                                              |
|-------------------------------------------------------|-------------------------------------|-------------------------------------------------------------------------------------------------------|
| Push Button : Functional test using Siren Push button | <input checked="" type="checkbox"/> | Siren Activation Push Button has been tested by BGC team and a successfully established 3 second test |

#### 5. Parts Consumption / Replacement Logs

Please check the box if any of the following items were replaced during this visit:

| Item Description | Replaced                                                               | Quantity | Comments                                                                                                                                      |
|------------------|------------------------------------------------------------------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------|
| 34R Battery      | <input checked="" type="checkbox"/> Yes<br><input type="checkbox"/> No | 3        | Battery replacement due to critical state of health old batteries.                                                                            |
| NOCO Charger     | <input checked="" type="checkbox"/> Yes ( added )                      | 1        | New NOCO Charger Added and inspect LED Status ( Solid Green = Charged ) , 1 Line Was Isolated and the Remaining 2 Lines are Charging Normally |

## Additional Comments & Report Summary :

### 1. Battery Health & Replacement

- **Battery Replacement:** Replaced three 34R batteries.
- **State of Health (SOH) Calibration:** Initial low SOH readings on the new units are attributed to storage time. The SOH is expected to normalize to standard levels after a few system-integrated charging cycles "stimulate" the cells.
- **Terminal Maintenance:** All battery terminals were cleaned, tightened to manufacturer specifications, and verified with a torque wrench.

### 2. Charging System Upgrades

- **New Charger Installation:** One NOCO charger was added with full cable termination.
- **LED Status Verification:** The NOCO unit was inspected; a Solid Green LED confirms a fully charged state.
- **Circuit Isolation & Optimization:**
- **Old Charger:** Two lines were isolated; the remaining two are functioning normally.
- **New Charger:** One line was isolated; the remaining two are functioning normally.

### 3. Battery Box Repair & Waterproofing

- **Leakage Remediation:** Identified water ingress and leakage caused by holes in the bottom and sides of the battery box, as well as around charger and outlet mounting screws.
- **Sealing:** All identified entry points were sealed using waterproof industrial silicone.
- **Outlet Relocation:** To prevent short circuits from potential future leaks, the old power outlet was relocated next to the new outlet at the top of the box.

### 4. Siren Testing

- **Siren Activation:** A successful communication and activation test was conducted by the BGC team using Push Button.
- **Result:** Established a stable 3-second siren signal.

## 6. Contractor Certification & Client Acceptance

**Contractor Statement:** We certify that the equipment listed above has been inspected and tested according to the manufacturer's specifications. The system is currently in [ **Optimal / Restricted / Offline** ] status.

| Digital Wall representative                                                             | BGC – Basra Gas Company representative                                                   |
|-----------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|
| Sign:  | Sign:  |
| Name:<br>Aws watheq                                                                     | Name:<br>mohammad R                                                                      |
| Title:<br>Eng                                                                           | Title:<br>Engineer telecom.                                                              |
| Date:<br>22/4/2026                                                                      | Date:<br>22/4/2026                                                                       |



شركة السور الرقمي لخدمات النظم والبرمجيات  
والتجارة العامة محدودة المسؤولية

Digital Wall For Systems and Software Services and General Trading L.L.C